

工程支付进度表

印尼宇川廠(三廠)第一期4,5,6车间隔断与5,6车间吊顶工程

工程承包方: PT. MODERN JAYA KONSTRUKSI			PPH 稅率 (1)	未稅金額 Net Amt (2)	增值稅 VAT (3)	含稅總金額 Total Amt (4)=2+3	PPH Deduction (5)=1*2	支付廠商金額 Final Payment (6)=4-5	總累計請款	待付款金額
未含PPN 11%, 含PPH1.75%金額: IDR 4,938,000,000盾			1.75%	4,938,000,000	543,180,000	5,481,180,000	86,415,000	5,394,765,000		
項目	請款項目	請款比例								
第1期款	合同簽訂后支付50%	50%	1.75%	2,469,000,000	271,590,000	2,740,590,000	43,207,500	2,697,382,500	2,697,382,500	2,697,382,500
第2期款	工程完工驗收100%支付45%	45%	1.75%	2,222,100,000	244,431,000	2,466,531,000	38,886,750	2,427,644,250	5,125,026,750	269,738,250
第3期款	一年期滿支付保固款5%	5%	1.75%	246,900,000	27,159,000	274,059,000	4,320,750	269,738,250	5,394,765,000	0
新合同金額: IDR 4,260,442,073			PPH 稅率 (1)	未稅金額 Net Amt (2)	增值稅 VAT (3)	含稅總金額 Total Amt (4)=2+3	PPH Deduction (5)=1*2	支付廠商金額 Final Payment (6)=4-5	總累計請款	待付款金額
			1.75%	4,260,442,073	468,648,628	4,729,090,701	74,557,736	4,654,532,965		
第1期款	合同簽訂后支付50%	50%	1.75%	2,469,000,000	271,590,000	2,740,590,000	43,207,500	2,697,382,500	2,697,382,500	1,957,150,465
第2期款	工程完工驗收100%支付45%	45%	1.75%	1,578,419,969	173,626,197	1,752,046,166	27,622,349	1,724,423,817	4,421,806,317	232,726,648
第3期款	一年期滿支付保固款5%	5%	1.75%	213,022,104	23,432,431	236,454,535	3,727,887	232,726,648	4,654,532,965	0