

Laporan Harian

Site		SHT									
Date		21/07/2026			Hari	Selasa					
No	P. Code	Jenis Kerja	Nama Pekerjaan	Progress	Vendor	Manpower	PIC	Tgl Mulai	Target Selesai	Apa Yang Dikerjakan Hari Ini	Masalah / Remarks
1	132-MJK-SHT	NEW	Additional of Hydraulic Oil Room and Outdoor Air Compressor Platform for Building F Project								
			1) Ruang Penyimpanan Tangki Minyak	99%	1. Pekerja Harian	5	Farid	6/6/2026	20/07/2026	1. Pemasangan batu sikat 2. Pemasangan pintu finishing Finishing cat pintu & louver	Total progress 99 %
					2. Hendriyana	2					
			2) Pekerjaan Ruang Penyimpanan Kompresor Udara	99%	1. Pekerja Harian	4		6/6/2026	20/07/2026	Pemasangan batu sikat	
					2. Hendriyana	2				Finishing cat pintu & louver	
2	137-MJK-SHT	NEW	Kanopi antara Gedung C dan H	100%	1. Pekerja Harian	0		30/6/2026	15/07/2026	Done	
					2. Hendriyana	2					
3	360-MJK-SHT	NEW	Canopy for Domestic Waste Area	99%	1. Pekerja Harian	6		04/07/2026	20/07/2026	1. Persiapan pasang paving 2. Finishing acian	
					2. Hendriyana	0					
4	133-MJK-SHT	NEW	Pekerjaan Pagar Isolasi Ruang Listrik No. 2 dan No.3	0%							Tender
5	134-MJK-SHT	NEW	Pekerjaan Landscape/Taman Terbuka	0%							Tender
6	135-MJK-SHT	NEW	Renovasi dan Perbaikan Dormitori	0%							Tender
7	136-MJK-SHT	NEW	Pemasangan Peredam Panas dan Gypsum	0%							Tender
8	138-MJK-SHT	NEW	Exhaust Fan On C Building 1F	0%							Tender
9	139-MJK-SHT	NEW	Alumunium Cover Window Mesh On Asics Sample Room	0%							Tender
10	140-MJK-SHT	NEW	Modification Kitchen Layout On Dormitory Area R3	0%							Tender
11	141-MJK-SHT	NEW	Pekerjaan Renovasi Domitory R1	0%							Tender
12	143-MJK-SHT	NEW	Pekerjaan Marking line jalan R3	0%							Tender
13	374-MJK-SHT	NEW	New Blower For Assembly a Building A1 - A2	0%							Tender
14	386-MJK-SHT	NEW	Wiremesh Fence for Assembly Line on A Building	0%							Tender
15	394-MJK-SHT	NEW	New Wiremesh Fence on G Building	0%							Tender

Diisi Oleh

(Novi)

Yang Bertanggung Jawab

(Farid / Edi Purwanto)